

- **Granular Conversion Program - Ditching and Culverts – ENG 21 2020**
 - Tender Status: Awarded
 - Start Date: May 2020
 - Completion Status: 35%
 - Expected Completion Date: End of September

- **Granular Conversion Program – Conversion – ENG 20 2020**
 - Tender Status: Awarded
 - Start Date: May 2020
 - Completion Status: 60%
 - Expected Completion Date: End of August

- **Granular Conversion Program – Single Surface Treatment – ENG 23 2020**
 - Tender Status: Awarded
 - Start Date: June 2020
 - Completion Status: 50%
 - Expected Completion Date: End of August

- **Rural Road Resurfacing – ENG 22 2020**
 - Tender Status Awarded
 - Start Date May 2020
 - Completion Status: 95%
 - Expected Completion Date: Early August

- **Streetlighting – ENG 60-2020**
 - Hydro One completing upgrades before installation
 - Tender Status: Closed August 4
 - Expected Start Date: End August
 - Expected Completion Date: End November

- **Hot Mix Resurfacing – ENG 30-2020**
 - Tender Status: Awarded
 - Start Date: End June
 - Completion Status: 40%
 - Expected Completion Date: Mid September

- **Urban Paving -Orkney Street – ENG 31-2020**
 - Tender Status: Awarded
 - Start Date: Early June
 - Completion Status: 90%
 - Expected Completion Date: Mid August

- **Argyle Haddington Intersection Improvements – ENG 31-2020**
 - Tender Status: Awarded
 - Start Date: Early July

- Completion Status 50%
- Expected Completion Date: End of September

- **Haldimand Road 9 Retaining Walls – ENG 60 2020**
 - Tender Status: On hold pending archeological investigation and property purchase
 - Start Date: Fall 2020
 - Expected completion date: Carry-over to 2021

- **Parking Lot Expansion- Port Maitland and Cheapside**
 - Tender Status: Close Early September
 - Expected Start Date: End of September
 - Expected Completion Date End of November

- **Cast Iron Watermain Replacement : Caledonia – ENG 52-2020 PT A**
 - Project Complete

- **Cast Iron Watermain Replacement : Cayuga – ENG 52-2020 PT B**
 - Tender Status: Awarded
 - Expected Start Date: Mid July 2020.
 - Completion Status: 20%
 - Expected Completion Date: End of November, some landscaping to be completed in 2021

- **Broad Street Connecting Link – ENG 32-2020**
 - Tender Status: Tender Closed August 4th
 - Expected Start Date: End of August
 - Expected Completion Date: End of October

- **Farmers Market Parking & Bridge Street Dunnville – ENG 24-2020**
 - Tender Status: Tender to Close End of August
 - Expected Start Date: Mid September
 - Expected Completion Date: End of November with some landscaping in 2021

- **Crack Sealing – ENG 09-2020**
 - Tender Status: Awarded
 - Projected Start Date: Early July
 - Project Complete

- **Pedestrian Crossing Dunnville – ENG 44 2020**
 - Projected Start Date: End of August
 - Projected Completion: Mid September
 -

- **Pole Mounted Radar Speed Signs– ENG 36 2020**
 - Tender Status: Closes End of August
 - Start Date: End September 2020
 - Completion Status: 2%

- Expected Completion Date: Mid October 2020

- **Caledonia Banner Pole installation**
 - Expected Start Date: End of August
 - Expected Completion Date : Mid September

- **Arterial Road EA:– ENG 32-2020**
 - Public Information center Fall 2020
 - Expected completion of EA Spring 2021

- **MTO- Argyle St Bridge**
 - Mussel relocation mid July to October

Storm Damage Repair- 8 Locations for repair in 2020:

- **Location: 1 – End of road 55**
 - Asbestos Removal complete end august
 - demolition end august
 - site restoration and road closure complete end of September

- **Location: 2-South Coast Drive – Baptist church bridge**
 - Combined with Location 19
 - Estimated Start Date: Mid September
 - Estimated completion date Mid October

- **Location: 3- North Shore at Haldimand Conservation area**
 - Completion Status: 90%
 - Slope restoration: Complete
 - Surface restoration and guiderail complete Mid September

- **Location: 4-North Shore at Wheeler Road**
 - Permitting complete mid August
 - Slope restoration Completion End August
 - Project completion end of August

- **Location: 19 Lakeshore Road**
 - Tender Status: Close Mid August
 - Estimated Start Date: Mid September
 - Estimated Completion Date: End October

- **Location: 35- End of Horseshoe Bay Road**
 - Engineering and Permitting complete Early August
 - Tender August
 - Construction complete end of September

- **Location: 36- End of Aikens Road**
 - Engineering and Permitting complete Early August
 - Tender August
 - Construction complete end of September

SUBDIVISION INSPECTION

- **Mackenzie Meadows**
 - Preserving Agreement completed
 - Internal construction inspection: Ongoing
 - External Works Agreement: Mid July
 - External Works Construction: Mid July
 - Projected Preliminary acceptance: unknown

- **Jarvis Meadows Phase 3**
 - Preserving Agreement: completed
 - Internal construction inspection: Ongoing
 - Projected Preliminary Acceptance: unknown

- **Empire – Haldimand Gardens**
 - Preserving Agreement completed:
 - Internal construction inspection: Ongoing
 - Projected Preliminary acceptance: Unknown

- **Empire – Avalon Phase 1-4**
 - Preserving Agreement completed:
 - Internal construction inspection: Ongoing
 - Projected final acceptance: fall 2020-spring 2021

- **Empire – Avalon Phase 5**
 - Preserving Agreement completed:
 - Internal construction inspection: Ongoing
 - Projected final acceptance: unknown

- **Empire – Avalon Phase 6**
 - Preserving Agreement expected late summer 2020:
 - Internal construction inspection: Fall 2020
 - Projected final acceptance: unknown